

## Appendix A

| Approved | Fund        | Service  | Contact         | Projects                                            | Grant<br>£ | Progress Update | Date of<br>Update |
|----------|-------------|----------|-----------------|-----------------------------------------------------|------------|-----------------|-------------------|
| Feb 2026 | ECS/LN<br>S | Highways | Craig<br>Malley | Valley View 55,57,59,61 Eco grid<br>the verges      | 3,861      | Complete        | 19/05/2026        |
| Feb 2026 | LNS         | Highways | Craig<br>Malley | Hylton road Verge hardening<br>outside 18,19 and 23 | 4,112      | May 2026        | 19/05/2026        |

| <b>Boldon Colliery, Cllr Oliver</b> |                     |                              |                  |                                                         |                    |                                                             |                           |
|-------------------------------------|---------------------|------------------------------|------------------|---------------------------------------------------------|--------------------|-------------------------------------------------------------|---------------------------|
| <b>Approved</b>                     | <b>Fund</b>         | <b>Service</b>               | <b>Contact</b>   | <b>Projects</b>                                         | <b>Grant<br/>£</b> | <b>Progress Update</b>                                      | <b>Date of<br/>Update</b> |
| 29/05/25                            | HCS/E<br>CS/LN<br>S | New Build and<br>Major works | Ian Barclay      | Morris/ Shelly                                          | 120,000            | On site currently                                           | 19/05/2026                |
| 10/07/2025                          | ECS                 | Highways/road<br>safety team | Ryan<br>Hudson   | Downhill Lane traffic<br>calming measures               | 11,342             | Scheduled for July                                          | 19/05/2026                |
| 10/07/2025                          | ECS                 | Fleet services               | Darren<br>Mason  | Coal trucks<br>refurbishment                            | 7,850              | Should be completed<br>mid June, Trucks are<br>back on site | 19/05/2026                |
| 05/02/2026                          | LNS                 | Highways                     | Craig<br>Malley  | Tennyson Bollard                                        | 470                | May 2026                                                    | 19/05/2026                |
| Feb 2026                            | ECS/L<br>NS         | Highways                     | Richard<br>Brown | Coal trucks, paint<br>sleepers, filler and<br>new slate | 2,443              | Should be completed<br>Mid June                             | 19/05/2026                |

| <b>Fellgate and Hedworth Cllr Kilgour</b> |             |                           |                |                                                                   |                    |                                                                        |                           |
|-------------------------------------------|-------------|---------------------------|----------------|-------------------------------------------------------------------|--------------------|------------------------------------------------------------------------|---------------------------|
| <b>Approved</b>                           | <b>Fund</b> | <b>Service</b>            | <b>Contact</b> | <b>Projects</b>                                                   | <b>Grant<br/>£</b> | <b>Progress Update</b>                                                 | <b>Date of<br/>Update</b> |
| 10/07/25                                  | HCS/ECS     | New Build and major works | Steve Hoy      | Fieldway walls and gates 66,70,76,80,84,90,94 and 98              | 51,130             | Walls complete, gates will be measured on completion and 8 to 10 weeks | 19/05/2026                |
| 05/02/2026                                | LNS         | Road Safety Team          | Harry Brown    | Rear of Fellgate shops road markings                              | 4,000              | June 2026                                                              | 19/05/2026                |
| Feb 2026                                  | LNS         | Highways                  | Craig Malley   | Durham Drive, installation of pin kerb and asphalt wearing course | 6,700              | June 2026                                                              | 19/05/2026                |
| Feb 2026                                  | LNS         | Road safety team          | Harry Brown    | Markings Deneside area                                            | 246                | June 2026                                                              | 19/05/2026                |

